



Brooks Construction Co., Inc.

PLANT HOT BINS CONFINED SPACE PROCEDURE

- 1. The type of work to be performed is routine maintenance? YES NO
- 2. The employee(s) entering the confined space have received the annual training? YES NO
- 3. All necessary personal protective equipment will be used? (Including but not limited to: hardhat, safety glasses, etc.) YES NO
- 4. An attendant (hole watcher) will be stationed outside the space entrance and has secured proper communications with the entrant? YES NO
- 5. Is all work going to be performed by Brooks Construction Co., Inc. employees? YES NO
- 6. The screen deck and hot bin gates have been locked opened or closed as needed? YES NO
- 7. The hot bins will be allowed to cool appropriately before entry? YES NO
- 8. Ventilation may be used before and during confined space work to cause a positive air flow? YES NO
- 9. Work safely and cautiously to prevent accidents? YES NO

Note: A lifeline will not be required due to additional hazards

If any of the above points are marked no, the space will be regarded as a permit required space and the safety department must be notified. If the above points are all marked yes, the space is considered a non-permit required space and work may proceed.

Plant Site	Lead operator's signature	Date	Time

Entrant's signature	Date Time

Fax completed form to Fort Wayne Office, Attn: Safety Director (260-469-6109) and retain this copy for your records.