



Brooks Construction Co., Inc.

BAG HOUSE CONFINED SPACE PROCEDURE

1. The type of work to be performed is routine maintenance? YES NO
2. The employee(s) entering the confined space have received the annual training? YES NO
3. All necessary personal protective equipment will be used? (Including but not limited to: hardhat, safety glasses, etc.) YES NO
4. An attendant (hole watcher) will be stationed outside the space entrance and has secured proper communications with the entrant? YES NO
5. Is all work going to be performed by Brooks Construction Co., Inc. employees? YES NO
6. Doors and panels that need removed. Will be removed for ventilation? YES NO
7. Filter respirators will be worn by all entrants throughout work? YES NO
8. Ventilation may be used before and during confined space work to cause a positive air flow? YES NO
9. The bag house dust screw/drag chain has been completely locked out? YES NO
10. Work safely and cautiously to prevent accidents? YES NO

Note: a lifeline will not be required due to additional hazards

If any of the above points are marked no, the space will be regarded as a permit required space and the safety department must be notified. If the above points are all marked yes, the space is considered a non-permit required space and work may proceed.

Plant Site

Lead operator's signature

Date Time

Entrant's signature

Date Time

